

BD MIN 161208

CROSSRAIL BOARD

Minutes of the Meeting of the Board of Directors of Crossrail Limited Held on Thursday 8 December 2016 at 13.00 28th Floor Boardroom, 25 Canada Square, Canary Wharf, London E14 5LQ

Members:	In Attendance:	Apologies:
Terry Morgan	Victoria Burnett	
Chairman	Head of Secretariat	
Pam Alexander	Mark Fell	
Non-executive Director	Legal Services Director and	
	Company Secretary	
Michael Cassidy	Lucy Findlay	
Non-executive Director	Chief of Staff	
Mathew Duncan	Elizabeth Gillbe (Part of meeting)	
Finance Director	Finance and Analysis Director	
Phil Gaffney	Paul Grammer	
Non-executive Director	Commercial Director	
Terry Hill	Will Parkes	
Non-executive Director	External Affairs Director	
Robert Jennings	Howard Smith	
Non-executive Director	Operations Director	
Mark Wild	Valerie Todd	
Non-executive Director	Talent and Resources Director	
Andrew Wolstenholme		
Chief Executive		
Simon Wright		
Programme Director		

The meeting was quorate. The Chairman welcomed Board members and attendees. Members were reminded that any interests in a matter under discussion must be declared at the start of the meeting, or at the commencement of the item of business. Phil Gaffney declared an interest with respect to Item 10, 'Governance Matters', which would deal with the matter of his re-appointment to the Board. Otherwise there were no other interests declared in relation to the day's business. BD Minutes of the Meeting of the Board held on 10 November 2016 MIN 161110 The Board APPROVED the minutes of the meeting held on 10 November 2016 for signature. BD AC Actions and Matters Arising 161208 The Board NOTED that there were no actions due that were not completed or covered on the meeting's agenda.

BD CBR 161208

Crossrail Board Report Period 8

Andrew Wolstenholme introduced the Board Report providing an overview of Period 8 highlighting that:

- During the Period, Crossrail had achieved a number of key milestones including construction of the Broadgate Ticket Hall and trackwork for Zones 1 and 2 between Stepney Green and Pudding Mill Lane. In addition, Network Rail had started to install a new up-electric loop through the Pudding Mill Lane site;
- In Period 8, Health and Safety performance had improved with a reduction in the RIDDOR rate and an increase in HSPI to 2.36 from 2.26 in Period 7;
- The seventh Crossrail 'Stepping Up' week had taken place in the Period. A range
 of activities across all Crossrail sites had been well attended which had
 highlighted health and wellbeing issues;
- The P50 AFCDC was now £21.2m below IP1, an increase of £0.1m on Period 7.
 The P80 AFCDC was £186m above IP1 compared to £187m in Period 7. There remained a 47% chance that Crossrail would exceed IP1:
- In the Period, Crossrail had spent £19.4m over the Period budget but remained £20.3m below the 2016/17 Business Plan; and
- Unions, including Unite, were continuing to pursue their campaign for additional wages and incentives for mechanical and electrical workers on the project.

Are We Safe?

It was NOTED that:

- The programme had reported one RIDDOR and one lost time incident. HSPI had increased to 2.36 with 12 contracts out of 13 achieving an HSPI score of 2.20 or above (92%). Both lost time case AFR and RIDDOR AFR had fallen to 0.27 and 0.15 respectively;
- · There had been one high potential near miss reported in the Period; and
- Efforts continued to improve HSPI on lower performing contracts, particularly C610, and engage with Tier 2 suppliers.

It was also **NOTED** that the HSE had announced recently that it intended to prosecute BFK in relation to three incidents on C300/C410 including the death of Rene Tkacik in March 2014. The Board **REQUESTED** that enquiries be made to find out why the HSE had decided to prosecute BFK for three separate incidents at the same time.

Action: Mark Fell/Martin Brown

Are We Within Funding?

Mathew Duncan presented an overview of the Period's financial position.

It was NOTED that:

The AFCDC had decreased by £1.0m in the Period, driven by

The Intervention Points (IPs) had increased by £0.2m due to later phasing of forecast expenditure;

- In the Period, Crossrail had spent £19.4m above the 2016/17 Business Plan, predominantly driven by
- For the year to date, spend was £20.3m below the 2016/17 Business Plan, predominantly due to the extension of the
- The QRA total was £405m of which £104m represented programme risk not allocated. £188m of the £405m P50 QRA was unresolved trends, (anticipated change of uncertain value), which had decreased by £10m in the Period, following a number of small net decreases across the sectors;
- The overall contingency budget of £438m was adequate to cover the P50 risk exposure of £405m by £32m, but inadequate at P95 (by £395m, which was a £6m improvement on P7). P50 AFCDC remained within the financial budget;
- Spend and performance to date continued to be dominated by Civils and Stations Sectors, which together accounted for 80% of actual cost of work performed; and
- Since P8 2015/16, £96.0m of cost savings opportunities had been realised, with a further £132.4m identified and being actively investigated, giving a total potential opportunity of £228.4m.

Commercials Update

Paul Grammer provided an update on progress with the following contracts: C405 Paddington; C412 Bond Street; C422 Tottenham Court Road; C435 Farringdon; C502 Liverpool Street; C510/512 Whitechapel; C300/410 Tunnels West; C305 Tunnels East; C610 Systemwide; C828 Ilford Yard; C530 Woolwich; C620 Signalling; C660 Communications; and C360 Portals and Shafts.

It was also NOTED that:

- The total gap between CRL and its contractors' views of target had decreased by and the total forecast gap in defined cost had decreased by
- AFC glide path review sessions in the Period had focused on C610 Systemwide.
 Cost pressures at continued to be assessed and challenged by the commercial team, working in conjunction with the project teams; and
- Having completed the review of additional works required at Canary Wharf, additional funding had now been approved to commence the works, but further funding would be required in line with the estimates provided to the Commercial and Change sub-committee.

NR ONW Funding

It was NOTED that:

- CRL was continuing to work closely with NR to come to a shared view on cost and risk exposure. CRL's own assessment of the ONW was £2,186.4m and a Crossrail Managed Risk of £148m which equated to a headroom to the funding limit of £15m. A response from Sponsors regarding the intervention amount of £2.3bn was due on 8 December; and
- DfT had indicated informally that it would be prepared to re-instate the full budget of £2.3bn for the On Network Works. However there were still discussions taking place between Crossrail, Network Rail and DfT in relation to the cost of variations.

Are We on Time?

Simon Wright had presented, at the Informal Session, an overview of delivery performance highlighting some of the key issues for the Period as well as providing an overview of key activities due to take place in 2017/18. It was **NOTED** that:

- Track installation progress in the Period had been ahead of plan, with 3,780m being completed against a plan of 1,781m. Total track now stood at 68% complete against a plan of 75%. Good productivity had been achieved on the FTS Lite work. However westbound construction between Bond Street and Tottenham Court Road had experienced delays and mitigation was underway. M&E teams were working hard to meet the outputs necessary to stay in line with the recovery plan, making good progress;
- The Ilford Yard blockade continued to progress towards successful completion in Period 9. The primary focus was now on the blockade exit strategy and operational hand-back requirements. Stakeholder relations continued to present challenges for the project management team at Ilford. These had been escalated to senior management;
- Works to the 'master plan shaft' at Bond Street had progressed well in the Period, with construction gaining ground against the programme at 56% complete. Crossrail continued to work collaboratively with CSJV to generate further improvements to the plan in order to deliver a completion date of August 2018;
- Work to better define the issues relating to the Mile End shaft had been undertaken between the Central Engineering Group, the Infrastructure Manager and London Fire Brigade. It was becoming less likely that significant changes would be required;
- Preparatory works for the extensive Christmas Crossrail-related works were proceeding well; and
- The issue that had been raised by the Operations and Systems Expert Panel in its October report with respect to ventilation in tunnels was being managed well.

The Board **REQUESTED** that assurance be provided that the timetable for follow-on works in relation to room handovers was appropriate and that key dates were being met.

Action: Simon Wright

Action: Terry Morgan

Operations

Howard Smith provided on update on key operations matters **NOTING** some of the key issues for Stage One and Stage Two.

It was also **NOTED** that the first four units of rolling stock had been completed in the Period and were being used to support the testing programme. Train 01 and 02 were undergoing dynamic testing using a modified pantograph. AWS and TPWS train testing had been completed and two iterations of the testing of the CBTC and TCMS integration had been completed in Germany.

The Board **REQUESTED** that Howard Smith find out whether there were platform doors available for testing at Old Dalby.

Action: Howard Smith

It was **NOTED** that there was an issue with the slow speed of trains exiting the London-end of Ilford Depot which, if unmitigated, would mean the sponsor requirement relating to trains per hour in the peak in Stage 4 could not be achieved. A team led by Simon Wright had been set up to find a solution.

Are we world class?

It was NOTED that:

- An event had taken place at Victoria Station on 30 November which had been attended by TfL chief officers and invited Crossrail employees to learn about potential career opportunities at TfL following demobilisation of roles from the Crossrail project; and
- Howard Smith had presented a report on Crossrail services and transition to TfL's Programme and Investment Committee which had been well received.

The Board NOTED the Board Report for Period 8.

31/17 CRLB 31/17 - Project Representative (PRep) Reports Periods 7 & 8 2016/17

The PRep report for Period 7 had been included in the Board Pack and was taken as read.

Andrew Wolstenholme outlined the issues that would be raised in the Period 8 Report. These included: headroom to IP1; DfT's intervention price for ONW; schedule and float; assurance and contractors' engineering safety justifications; rolling stock; interface works and handovers; interoperability; and issues specifically relating to each of the Stage openings.

The Board NOTED the PRep reports.

32/17 CRLB 32/17 - Legal Report Period 8

Mark Fell presented the Report which updated Board members on a number of legal matters.

It was NOTED that Crossrail was continuing to receive a number of FOI requests from unions and the Board REQUESTED assurance that TfL was being kept informed.

Action: Mark Fell

33/17 CRLB 33/17 - 2017/18 Business Plan

Mathew Duncan and Elizabeth Gillbe presented the outputs from the Business Planning process for 2017/18. The Plan maintained the SACR16 AFCDC position resulting in £20m headroom to IP1.

It was NOTED that Plans for Organisation 5 would need to be refined but the underlying principles and headline numbers had been taken into account for business planning purposes. Organisation 4a had also been identified as an opportunity, the details of which would be presented to the Board by March 2017.

The Board REQUESTED assurance that Crossrail would have the appropriate resources in place for testing and commissioning.

Action: Valerie Todd/Simon Wright

The Board APPROVED the 2017/18 Business Plan and congratulated those involved in its production.


(Mark Wild left the meeting)

34/17 CRLB 34/17 - Notification to Sponsors of Stage 3 Operation

It was NOTED that, in accordance with the Sponsors Requirements, Crossrail was required to give 24 months' notice of the date on which Crossrail Services should start for each Stage. Howard Smith presented an update on preparations for Stage 3 together with the proposed letter giving the requisite notice to Sponsors to start Stage 3 on 9 December 2018.

The Board APPROVED the notification which would be submitted to Sponsors on 9 December.

35/17 CRLB 35/17 -



			· · · · · · · · · · · · · · · · · · ·			
36/17	CRLB 36/17 – Governance Matters					
	 APPROVED, subject to agreement by the Sponsors, the re-appointment Phil Gaffney as a member of the Crossrail Board from 1 April 2017 to December 2018, otherwise on the same terms and conditions as before; APPROVED an amendment to the Scheme of Authorities to transfer to Commercial Director authorities previously delegated to the Transition a Strategy Director; and 					
College of the colleg	NOTED the Register of Directors' Interests as appended to the paper.					
	(Phil Gaffney was recused from the decision regarding his re-appointment)					
	Minutes of Board Committees for Reference The Board received the following minutes for reference:					
	Executive and Investment Committee Health and Safety Committee	HS MIN 161031 EIC MIN 161102	Andrew Wolstenholme			
	Verbal Updates of Recent Board Committee meetings					
	Executive and Investment Committee 30 November 2016 Matters covered by the Committee were: • 2017/18 Business Plan	EIC MIN 161130	Andrew Wolstenholme			
	Notification to Sponsors of Stage 3 Operation					
	Crossrail Programme Cyber Security (to be presented to the Board in January)					
	Changes to the CRL Performance Management System from 2017-18					
	Health and Safety Committee 28 November 2016 Matters covered by the Committee were: Period 8 Health and Safety Report	HSC MIN 161128	Andrew Wolstenholme			
	Six monthly 'look ahead'					
	Industry Partner Assurance six monthly report					
	Health and wellbeing update					
	Crossrail driver diesel exposure mitigation study					

AOB	It was NOTED that a Crossrail operative from Farringdon had recently helped extinguish a fire in the local area. The Board SUGGESTED the Crossrail worker concerned might be eligible for a values award. Action : Valerie Todd	
NED Only Session		
	Non-executive Directors provided feedback on the day's meeting and received report on the activities of the joint meeting of the Remuneration and Nomination Committee held on 10 November 2016.	

Signed by:

Terry Morgan
Non-executive Chairman

Pre-meeting Board Briefing - Thursday 8 December 2016

	Members:	In Attendance:	Apologies:
	Terry Morgan	Victoria Burnett	
	Chairman	Head of Secretariat	
	Pam Alexander	Mark Fell	
	Non-executive Director	Legal Services Director and Company	
		Secretary	
	Michael Cassidy	Lucy Findlay	
	Non-executive Director	Chief of Staff	
	Mathew Duncan	James Gray	
	Finance Director	Head of Public Affairs	
	Phil Gaffney	Paul Grammer	
1100 1100 1100 1100 1100	Non-executive Director	Commercial Director	
	Terry Hill	Will Parkes	
	Non-executive Director	External Affairs Director	
	Robert Jennings	Howard Smith	
	Non-executive Director	Operations Director	
	Mark Wild	Valerie Todd	
	Non-executive Director	Talent and Resources Director	
	Andrew Wolstenholme		
	Chief Executive		
	Simon Wright		
	Programme Director		

1. Schedule update and look ahead to 2017-18

Simon Wright provided an overview of progress with the schedule for Period 8 including room handovers. Simon also highlighted key activities and critical pathways for 2017/18.

The Board **NOTED** the presentation.

2. Public Affairs Update

Will Parkes and James Gray presented an overview of political events and government activities that had taken place since July 2016.

The Board **NOTED** the presentation.