

Project Representative Jacobs

Crossrail Limited 5 Endeavour Square London E20 1JN T: 0343 222 0000 Helpdesk

T: 0345 602 3813

www.crossrail.co.uk

6 September 2021

Dear _____,

Re: Crossrail PRep Project Status Report 153 - Period 4

I am writing in response to the PRep Sponsor Summary cover letter and report for Period 4.

Our delivery strategy continues to be the achievement of critical milestones on or close to the deterministic schedule. This is the best route to minimising the Programme's Cost to Go. It reduces the requirement for prolongation risk and provides for the earliest opportunity for in a controlled way. We continue to make good progress with this strategy. In addition to the drive to the deterministic early dates we have a series of interventions planned in order to minimise the funding requirement from the £1.1bn identified in DCS1.1.

These interventions come from recent "Cost to Go workshops" and have been very productive and have resulted in 70 discrete actions, all allocated to individual executives. These actions cover a broad spectrum of activity. Most notable is the commitment to

These interventions are being tracked weekly and the benefit will become apparent over the coming periods. We have also established "scope books" that have effectively sentenced all remaining scope into time frames (by Trial Operations, by Revenue Service etc.) as well as by delivery channel.

The period of Trial Running continues to be very busy and challenging. Good progress is being made as we conduct the final integration tests and prepare for the planned commissioning of the Revenue Service quality systems for the Tunnel Ventilation System (TVS) and the "ELR100" signalling software. In particular, the TVS system has required more time than deterministically planned, although within the P50 risk allowance, as this large and complex system is "tuned". This has resulted in a new re-sequenced Access Plan (J7 replacing J6) that will get us to the commissioning Blockade that is due to start on ...

Adjustments such as this are to be expected as we complete the integration of this system.

The DCS1.2 is complete in terms of schedule and associated time risk assessment. Revised milestones have already been adjusted up to Stage 3 Revenue Service under change control. The main additional change to DCS 1.2 is the formalisation of the combination of Stage 4 and Stage 5B into a single Stage; the earliest this can occur is ______. We are in the

MOVING LONDON FORWARD





process of costing DCS1.2 in view of the new latter stage sequence, the Scope Book outcomes and the Cost to Go workshop assumptions.

We are at a very important and challenging phase of the Programme. Whilst we are doing well delivering close to the Deterministic schedule there remains a reducing but influential group of technical integration and reliability risks. The risk adjusted opening window for the Central Section remains the first half of 2022. A successful commissioning in the Blockade will be defining in any adjustment to this window.

CRL acknowledges the Project Representatives concern regarding the challenges CRL has encountered during timetabled Trial Running services. This is somewhat inevitable as we are dealing with a system with known bugs that are fixed in ELR100. This is all part of the learning process that is intrinsic in the Trial Running phase. In recent weeks the Operations team have done a very good job learning how to work around these known bugs and within the same timeframe, we have typically delivered over 95% of 12TPH mileage; this bodes well for the important running weeks after the

Regarding the Project Representative's reference to the lack of a process in place for countdown to Trial Operations, the T minus countdown process for Trial Operations has commenced, built on lessons learned from Trial Running. To date, the two meetings held at T-15 and T-13 have been well attended by senior colleagues from all stakeholders as well as CRL representation. This process has commenced significantly earlier than that for Trial Running which started at T-8 and a Trial Operations Readiness Tracker has been produced that covers key interrogative areas in anticipation for Entry into Trial Operations.

I hope this response provides a useful summary of the measures in place to address the specific issues you have highlighted. A more comprehensive response focussed on the content of the Sponsor Summary report will be issued as an Appendix to this letter.

Kind regards,

, .

Mark Wild CEO, Crossrail

Programme Response Category	PRep Period 4 Sponsor Summary Content	CRL Period 4 Response
Observations in the Period	CRL has continued the development of DCS v1.2 in the period, and with a series of supporting cost, risk and scope reduction workshops; it expects to formally issue the completed plan with updated costs in September 2021. While there is clear commitment from CRL, key milestones in DCS v1.1 J6 are already under threat, and the compounding effect of 12 TPH trials failures and further delays in stations delivery has significantly increased schedule pressure.	CRL agrees with the Project Representative's comments regarding the series of Cost to Go workshops undertaken, totalling five in number to support the development of the DCS1.2 exercise. The Trial Running Staging Plan has been reviewed to incorporate the TVS mode and air flow testing, which became J7 following a change control process. The DCS1.2 schedule baseline has been confirmed as the baseline to which Period 5 reporting will be aligned to.
	The recent rise in Covid-19 cases might have a critical impact upon the Programme in the lead-up to Trial Operations. However, we are encouraged by the resilience planning and contingency working initiatives which CRL has implemented to protect the schedule.	CRL concurs with the Project Representative's comments in the Period regarding the recent rise in COVID-19 cases across sites and the potential impact this could have on the Programme. The measures in place are still proving effective and positive COVID-19 cases or self-isolation as a result of the 'pingdemic' has reduced as government guidelines continue to be observed. CRL continues to work towards protecting the schedule in line with the Project Representative's comment regarding CRL's adoption of contingency initiatives and resilience planning.
	12 TPH trials re-started as planned following completion of the June/July 2021 Blockade. CRL and RfLI management now have access to dashboards that indicate the status of maintenance works, although inclusion of the forecast plan of works would further benefit monitoring approaching Trial Operations. The	In line with the Project Representative's comments, CRL agrees with the assessment of the status of the maintenance bridging works, with the PSSG functioning as a route of escalation for issues requiring Executive level intervention.

	PSSG forum is providing appropriate focus and a route for escalation of issues for executive management attention.	
Headline Concerns	CRL resumed 12 TPH trials following completion of the June/July 2021 Blockade, but it has proved difficult to sustain a period of consistent service, because of a range of known and emerging technical faults. Many of the known faults are planned to be fixed with the deployment of ELR100 in However, the new software may also impact the ability to exit Trial Running if it introduces unwanted behaviours. In the meantime, CRL is having to avoid some of the disruption by careful management of train headways during Trial Running. While this necessitates running trains at lower frequencies than 12 TPH, it allows some meaningful testing to continue, albeit there will be reduced returns from 8 TPH running. Achievement of a stable service will require the removal of the more than 50 Operational Restrictions currently in place and there is a risk that more might be introduced, for example to address residual faults with ELR100 and ELR110 (formerly known as ELR11X). ITAP safety acceptance of Auto-Reverse functionality has also not yet been secured. Cumulatively, these issues mean that opportunities for mileage accumulation and reliability growth are reduced and the step-up to 24 TPH trials has been delayed.	The Project Representative is accurate to point out the challenges that have been encountered during 12TPH Trial Running services. As part of the achievement of reliability workstream a soft ramp up plan has been successfully implemented to increase to 12TPH start of service in an effort to build greater stability and deliver more net mileage whilst signalling software deployment to fix the reliability issues is planned during the Blockade. The ELR100 signalling software will deliver significant improvements in performance, reducing the existing number of operational restrictions and improving reliability. A paper on Auto Reverse functionality to support Trial Running was reviewed at ITAP on 26 August 2021 with further reviews anticipated to close out any concerns. Contrary to the Project Representative's comment regarding 24TPH services – there is no step up to 24TPH trials. The 24TPH demonstration is through the two-and-a-half-minute close headway test, scheduled to be carried out after the commissioning of ELR100 signalling software.

DCS v1.1 J6 was established as an interim schedule for performance measurement in Period 3; while it was a significant improvement on DCS v1.1, it has quickly become outdated. Demand for trace access for completion has increased, for example because of extra precommissioning tests for ELR100, additional Tunnel Ventilation System (TVS) mode change works, and the re-planning of Bismarck Tests; this, in turn, is reducing the time available for System Testing with a Train (STT) and mileage accumulation. A revised Trial Running Staging Plan will require sign-off by all stakeholders, and we anticipate that agreed compromises will use any schedule contingency previously provided; the revised Plan is expected to be included in DCS v1.2.

As mentioned above, The Trail Running Staging Plan has been reviewed to incorporate the TVS mode and air flow testing which has become the J7 following a change control process and sign off at PSSG on 25 August 2021. The DCS1.2 schedule has been confirmed as the baseline at ELDG following a consensus of no objection. Period 5 reporting will be against the DCS1.2 schedule baseline.

The Trial Operations Configuration continues to be developed for finalisation and agreement with all key stakeholders. The Configuration State Description, a key component of the Trial Operations Configuration, has yet to be completed, but is important because it sets the criteria for entry into Trial Operations and supports the completion of the assurance process. An opportunity for an early start to the Trial Operations readiness countdown has been missed and a future start date has yet to be declared by CRL.

While stations are generally achieving their deterministic dates for handover, with agreed deferral of certain scope elements up to Trial

The Trial Operations Configuration Staged Plan has been updated and agreed among all relevant parties. It is currently undergoing final sign off by all parties. As above, the Trial Operations T minus countdown process is underway, with formal meetings at T-15 and T-13. This is significantly ahead of Trial Running, which started at T-8. These are underpinned by Trial Operations T Minus reviews in the respective stakeholder organisations. A Tracker and question set has been developed with KPIs and a RAG status pre and post mitigation of issues.

The Project Representative is accurate to state that the Stations are largely achieving their Deterministic target dates with Whitechapel

Operations, costs continue to increase. Control station being the latest station in the handover of these costs is the subject of recently sequence to accomplish handover on 23 August completed cost reduction workshops which are 2021. considering and the identification of With that said, CRL acknowledges the Project Representative's concern in relation to Canary non-critical scope that can be deferred until after Passenger Service has started. We are Wharf station. However, a clear path to delivery has been identified at Canary Wharf station to be concerned that the scope to complete at Canary Wharf Station continues to 'evolve' as CRL tries delivered by ■ in advance of to bring the station up to full compliance with the target commencement date for Trial LU/RfLI standards. Rapid conclusion of these Operations. On the contrary, Bond Street station is not close to the critical path and is currently on issues is necessary to ensure that the rescheduled deterministic date of plan to achieve SC2 milestone on for completion is achieved. A detailed . The latest date is driven by access review of Bond Street Station scope, schedule restraints from Trial Running and other Programme priorities. and costs, and options for earlier delivery, is being supported by the cost reduction workshops. Delivery delays are moving both Canary Wharf and Bond Street Stations closer to the critical path. While CRL and RfLI engage in workshops on The revised DCS cost baseline will be submitted to scope and cost reduction and ELDG in September 2021. There are still several , it is unlikely the associated AFCDC moving parts which will impact the AFCDC for for Programme completion will be finalised within Programme completion including the realisation of Period 5. Commercial arrangements for key schedule milestones. It is important to note and for scope beyond Stage 3 opening that the AFCDC has not been 'held', it does however remain stable. Several cost pressures also need to be concluded to fully inform the AFCDC. Outcomes from the cost reduction particularly on the Routeway were incorporated workshops will be reported next period. into the AFCDC in Period 4. The vast majority of However, we believe it is improbable that CRL this was offset by the release or retirement of risk. The delta was taken from the CEO reserve as a will outturn under the £825m funding threshold. Following this reporting period cut-off, CRL has reflection of confidence in our ability to rebuild this held its AFCDC to £15.939m1 for the third based on realisation of further cost reduction consecutive period, despite emerging cost opportunities across the Programme. CRL will

pressures. The movement adjustments observed in the period require further clarification from CRL.

There are considerable challenges in almost every delivery area of the Programme. It is evident that there is insufficient time for target dates to be met and that pressure is increasing on the achievement of the start of Trial Operations on the deterministic date of November 2021; we do not believe it will be possible for CRL to deliver full Trial Operations on that date. The forecast P50 date for the start of Trial Operations has slipped from February 2022 to Stage 3 Passenger Service has moved to May 2022 but remains within the latter part of the declared opening window of the first half of 2022.

continue to explore all possible routes for minimising spend in excess of the £825m funding package.

The Project Representative is correct to state that challenges exist across the Programme, however, the Deterministic schedule continues to be met with the successful handover of Whitechapel station to public acclaim on 23 August 2021. Seven of the eight stations required to be brought into use for Trial Operations have now achieved this.

Risks to the programme have been reviewed and interventions deployed such as extensive testing of the TVS fan speed changes and Windows 10 upgrade.

System testing with a train has continued to deliver high levels of productivity with the achievement of 95% to 100% of weekly testing producing high success rates. The key risk affecting the P50 date relates to the achievement of the Canary Wharf station assurance documentation and the impact on the Crossrail Engineering Safety Assurance Case (CESAC) for Trial Operations. Issues continue to be identified at Canary Wharf station that has necessitated a re-forecast of its Bringing into Use date for

; this re-forecast puts Canary
Wharf station on the critical path. In response, the
Canary Wharf delivery team has been
reorganised and senior staff, who have the
experience with challenging scenarios from
completed Stations have been deployed. Canary
Wharf station is now being reviewed on a biweekly basis at Executive level. It has also

	restarted its T-12 process and has successfully passed all T-minus reviews to date. The impact of these risks has been to affect the P50 dates for Trial Operations and Revenue Service
Our concerns are summarised as follows:	In response to the Project Representatives summary concerns, CRL responds as follows:
The Elizabeth Line completion plan has yet to be finalised in DCS v1.2 and risk assessment is still necessary to provide certainty to key milestone dates and final costs;	As previously stated, the DCS1.2 schedule has been confirmed as the Programme baseline and Period 5 reporting will be against DCS1.2 schedule. It is the intention to baseline the cost and risk position at the end of the Period 5 reporting cycle. DCS1.2 includes all key milestones to Stage 5C at and as such represents the end to end plan for the Crossrail Programme. Any residual works beyond December 2023 will be delivered by others.
• Milestones dates in interim schedule DCS v1.1 J6 are under threat, and significant challenges in systems testing, stations and assurance will prevent the start of full Trial Operations on November 2021;	DCS1.2 schedule has been approved by a consensus of no objection at ELDG. This means that the DCS1.1 J6 will no longer be reported against as the DCS1.2 which incorporates the change controlled J7 Staging Plan becomes effective as at Period 5 reporting.
Canary Wharf and Bond Street Stations are close to being back on the critical path and Abbey Wood Station requires completion by NR, putting at risk the start of Trial Operations and Passenger Service;	CRL agrees with the Project Representative in view of the criticality of Canary Wharf station. However, a clear path to delivery has been devised to be achieved by ahead of the commencement of Trial Operations. Contrary to the Project Representative's comment regarding Bond Street station – it is not

close to the critical path and SC2 milestone is on ; this latest date is target for driven by access restraints from Trial Running and other programme priorities. Poor Trial Running and railway systems testing System Testing with trains has largely been performance, and limited schedule opportunity to successful, completing majority of weekly tests build reliability growth, is threatening earliest with positive results. Whilst Mileage accumulation Passenger Service. has not been as encouraging as originally anticipated, there are few new issues arising. Operational approaches are being developed to manage train reliability issues whilst the deployment of the signalling software, ELR100 and ELR110, that will resolve reliability issues is anticipated for Current signalling software, Y0.630, is resolving issues with European Train Control System (ETCS) which will also improve reliability. It should be noted that critical System Integration Dynamic Testing performed between 3 December 2020 and 18 December 2020 has informed the software deployments to be installed prior to Trial Operations commencing. Cost and scope reduction workshops are CRL recognises that the Cost to Go workshops revealing few significant achievable cost savings alone will not recover the current deficit to the opportunities and point towards a future priority existing funding package of £825m. However, the focus on cost containment. P50 calculation of the opportunities arising from the workshops is not insignificant in itself. As reported previously, meeting the deterministic schedule is key to reducing the AFCDC.

	T	
Health & Safety	RfLI reported one significant incident with a voltage transformer in Period 4; this is under investigation. The overall indicators remain within those set by the Programme. CRL continues to focus on the communication of change and implementation of new procedures for safe access, resulting from updates to RfLI Green Book. Covid-19 cases increased significantly in Period 4, and these are mainly linked to transmission from outside the Programme. Covid-19 continues to be a threat to the Programme.	CRL notes the Project Representative's comments regarding Health and Safety performance in Period 4 as accurate. In order to contain the potential threat COVID-19 may pose to the Programme, CRL has implemented resilience planning alongside contingency working initiatives which the Project Representative notes as encouraging.
Programme Overview: Schedule	DCS v1.1 J6 was adopted in Period 3 for the monitoring of performance towards Trial Operations and Passenger Service. However, several challenges have since emerged that are putting pressure on this schedule. For example, the rise in Covid-19 cases has impacted resource availability and resulted in some rescheduling of works. Preparatory works ahead of TVS mode changes require access before the Blockade that has not been allowed for in DCS v1.1 J6. The unplanned rescheduling of Bismarck Tests also requires further access time. Collectively, these issues are having an impact on Trial Running, and in particular on System Testing with the Train (STT), with the majority of the shifts lost to accommodate other project works.	DCS1.2 schedule has been approved, therefore The DCS1.1 J6 adopted in Period 3 will no longer be reported against. The revised DCS1.2 which incorporates the change controlled J7 Staging Plan becomes effective as at Period 5 reporting. This is in addition to a new set of milestones against which performance will be measured.

It is increasingly apparent that the DCS v1.1 J6 contingency is likely to be used to accommodate competing outstanding works into an already tight schedule, ahead of the start of Trial Operations.

The critical path to the deterministic date for the start of Stage 3 Passenger Service on February 2022 is through the implementation of signalling software ELR110. This is planned to be commissioned at with delivery closely linked to signalling works on the GWML being carried out by NR at the same time. These works require close attention from both CRL and NR, to ensure that they are properly co-ordinated, and to ensure that there is no impact upon the start of Stage 3 Passenger Service.

ELDG's approval of the delivery strategy for signalling software ELR200 and ELR21X in 2022 allows CRL to finalise access planning for , for incorporation into DCS v1.2. This will allow CRL to develop the Stage 5 delivery element to the same level of detail as the rest of the schedule, including identified access windows, a full suite of milestones and P50 and P80 schedule forecast dates. It is expected that this will inform the updated AFCDC position for Programme completion.

As mentioned above, the DCS1.1 J6 is no longer the basis of Programme reporting. The newly implemented DCS1.2 will serve as the schedule baseline effective from Period 5 reporting.

CRL agrees with the Project Representative's overall statement, however, it should be noted that the Deterministic date for the start of Stage 3 Revenue Service, February 2022, is driven by the achievement of Deterministic dates. The risk assessed P50 date is May 2022 for the start of Stage 3 Revenue Service.

CRL notes and agrees with the Project Representative's comments in the period in reference to post- Stage 3 configurations and delivery strategies.

Commercial and Risk

In Period 4, CRL reported a draft AFCDC of gramma; an increase of gramma from Period 3. This increase was attributed to an additional affect and Risk and gramma offsets. At the Period 4 EPPR, CRL reported5 an updated draft AFCDC of gramma. The increase of gramma was attributed to an additional affect AFC and Risk, and gramma offsets, which includes affect AFC reduction agreed within the cost reduction workshops. These variances are most likely due to cost reporting for the period progressively evolving as a result of CRL's endeavour to contain costs within its funding limit. The final Period 4 AFCDC is subject to CRL's executive review and update for ELDG endorsement.

CRL concurs with the Project Representative's comments regarding the AFCDC. The final Period 4 AFCDC presented to ELDG was £15,939m.

Cost reduction workshops are reviewing the scope to completion to achieve a safe reliable 24 TPH railway to Stage 5C, while minimising expenditure in order to remain as close as possible to the £825m funding level. The workshops include a review of the cost reduction/opportunity on the costs-to-go for Stations, Routeway, Operations and Indirect Resources. At the time of writing these workshops have only just been completed, and cost forecasting remains subject to review and change, in order to deliver a final position for Period 4. However, initial workshop output indicates a draft range between to of potential opportunities; these remain strategic and subject to validation by CRL. This range of proposed cost reduction is presently not fully underpinned and is unlikely to fully recover the

Following further review and a Monte Carlo analysis, the P50 outturn for the opportunities was _____. Of this _____ was included in the Period 4 AFCDC as a consequence of the project risk reviews and immediate Anticipated Forecast Cost reductions identified in Operations. Whilst commitments and actions continue to be worked through, it is expected that CRL will refine potential cost estimates and start to further realise cost reductions within the AFCDC.

excess of cost forecast above current funding. The ongoing cost and scope reduction workshops point towards a future priority focus on cost containment.

The widening gap between funding and limited opportunity to fully offset costs, together with increasing cost pressures, reaffirms our opinion that it is improbable that CRL will outturn under the already agreed £825m funding threshold. The cost reduction workshops will result in commitments and actions to contain costs within CRL's previously requested upper funding limit, and offer improved certainty to maintaining within the funding limits; however, the speed with which the actions are implemented through the supply chain will be vital.

A series of principles and commitments were presented to the Commissioner in Period 5. These are all underpinned by a series of actions which are being tracked weekly to ensure that key dates are met to fully realise the opportunities identified.

We are currently reviewing the seven Supplemental Agreements completed and executed since March 2021. However, we have deferred our analysis until finalisation of the outcomes of the cost reduction workshops, as there may be consequential alignment revisions and amendments. A further seven Supplemental Agreements are in development that principally focus on various final accounts or ongoing maintenance provisions. Similarly, these Agreements may be subject to further iterations to take account of the workshop conclusions.

CRL agrees with the Project Representative's assessment of the seven Supplementary Agreements executed since March 2021 and the further seven Supplementary Agreements in development.

The cost reduction workshops include a focus on the Indirect resources required to complete the remainder of the Programme and the assumptions that underpin DCS v1.2. The outcomes from the workshops will set CRL's strategy for management restructure and for defining a reduced organisation to support RfLI in the opening of the end-to-end railway.

CRL concurs with the Project Representative's comments regarding the Cost to Go workshops and the role the outputs from the workshops play in implementing a cost strategy to complete the reminder of the Programme.

Organisation

In the meantime, a number of key resources have started to depart the Programme from early July through to the end of August 2021. The recent departure of the Head of Engineering from the RfLI team presents an additional risk to achieving Trial Operations.

CRL will be completing an ISO9001 audit by Lloyds Registry on its CMS management systems in Period 5. A successful audit is anticipated, which will support CRL completing the remainder of the Programme.

The rise in Covid-19 cases has impacted the Programme because of the need for staff self-isolation. CRL does not intend to change its strategy for managing Covid-19 in the near future and will maintain this beyond the next

The Programme has and continues to take action to mitigate any impact on the departure of key resources. The Head of RFLI Engineering was successfully backfilled before the previous Head of Engineering left the Programme allowing for a handover period.

The Lloyd's Register Audit was a success and CRL now have a renewed ISO 9001:2015 Certificate. Zero non-conformities were raised and a single 'opportunity for improvement' was noted regarding the communication of CRL Internal Audit findings to a wider audience. The audit took place over four days, completing on 12 August 2021. The next Lloyd's Register surveillance is scheduled for July 2022.

At the time of writing, CRL is managing and closely monitoring the spike in COVID-19 cases across the Programme through the Gold Response Team structure.

Stage 3 Trial Running, Trial Operations and Passenger Service

government update on restrictions in mid-August 2021.

Trial Running re-started with a 12 TPH service on 12 July 2021. Since the restart, a number of operational challenges have been experienced, and this sub-optimal performance is likely to continue until fixes can be implemented.

The deployment of ELR100 software is scheduled in the Blockade, and preliminary testing was undertaken at the end of Period 4. While this was seen to be a success, works were impacted due to Covid-19, which required additional possession time; consequently, planned mileage accumulation has been reduced.

Train reliability performance in Period 4 has generally been poor. The compounding effects of successive faults are significantly affecting daily operations. Only 2 out of 7 days of 12 TPH running were achieved, with the remaining 5 days reduced to 8 TPH. CRL's challenge will be to manage the disruption during the remainder of the Trial Running period to allow as much meaningful testing as possible. STT is being impacted, and there is a risk that insufficient evidence will be produced to demonstrate that the railway meets the reliability criteria for entry into Trial Operations. A significant increase in

While CRL agrees with the Project Representative's comments regarding Trial Running – ongoing timetabled running services at 12TPH has produced daily detailed analysis to establish the railway performance and root cause of any issues. These issues will be addressed in anticipation of the

Trial Running Plan J7 has rescheduled commissioning requirements, TVS testing requirements, STT and Trial Running services. This was signed off at PSSG on 25 August 2021.

System Testing with a Train has largely been successful with the bulk of test being completed with positive results. Whilst Mileage accumulation has not been as encouraging as originally anticipated, there are few new issues arising. Operational approaches are being developed to manage train reliability issues whilst the ELR100 and ELR110, signalling software, deployment to resolve these issues is awaited. Current software, Y0.630, is resolving issues with ETCS which will in turn improve reliability.

It is worth noting that critical System Integration Dynamic Testing performed between 3 December 2020 and 18 December 2020 has informed the

train reliability, as measured by MTIN, is also necessary for entry into Passenger Service.

Given the difficulties with 12 TPH trials, the planned preparatory exercises and demonstration of a 24 TPH service in August 2021 have been delayed. Auto-Reverse functionality is required for 24 TPH operation, but the preparation of safety assurance acceptable to ITAP is proving difficult. As a consequence, schedule risk is building in the approach to Trial Operations.

A substantial number of Operational Restrictions (68) are currently in place which have an impact on performance; ELR100 deployment is expected to reduce this to 13. In the meantime, RfLI works closely with CRL and MTREL to reduce the dependency of the Programme on Operational Restrictions.

CRL and RfLI management teams now have visibility of access and maintenance performance through weekly dashboards. While improvements being delivered by the Access Improvement Initiative and Engineering Hours Improvement Plan are evident, they need to be effective to support the reduction in engineering hours for the start of Trial Operations. RfLI continues to review and refine the maintenance work bank, which is indicating that 34% of the asset is non-compliant, but with an improving trend. Performance will need to be monitored regularly to ensure that outstanding

software deployments to be installed prior to Trial Operations.

As mentioned previously, the deployment of ELR100 signalling software will deliver significant improvements in performance, reducing the existing number of operational restrictions and improving reliability. A paper on Auto Reverse functionality to support Trial Running was reviewed at ITAP on 26 August 2021.

CRL agrees with the Project Representative's comment regarding operational restrictions in relation to ELR100 signalling software deployment.

CRL concurs with the Project Representative's comments regarding the status of maintenance works. CRL is aware of the close performance monitoring required so that the outstanding maintenance works do not become an obstacle to the commencement of the Trial Operations phase.

maintenance does not become a barrier to entry into Trial Operations.

The Trial Operations Configuration State Description will set the criteria for entry into Trial Operations. It will define the system configuration and functionality (or, if not achievable, the required mitigation measures) that will be in place at the start of Trial Operations and identify the associated assurance evidence. Completion of this document has continued to slip and it is now not expected to achieve cross-organisational signoff until towards the end of August 2021. Experience gained since the start of Trial Running is planned to be reviewed in "Day in the Life of" workshops, in order to de-risk entry into Trial Operations. These types of workshops have been used to good effect by CRL in the past.

The Trial Operations Configuration Staged Plan has been updated and agreed among all relevant parties and is currently undergoing final sign off.

Stations Commissioning and Handover

Stations transfer progress has been maintained, with Liverpool Street Station achieving BIU on the deterministic date of 3 July 2021. While Paddington Station did not meet the planned BIU date of 23 July 2021, it achieved the reforecast BIU transfer on 6 August 2021. This delay was necessary to allow time to complete test assurance activities related to Acceptance Certificates (ACs). Whitechapel Station is forecast for handover on 23 August 2021.

CRL concurs with the Project Representative's overall assessment of Stations' handovers to their respective Infrastructure Managers. Whitechapel station achieved handover on 23 August 2021 as Deterministically planned; this brings the number of Central Section Stations handed over to seven.

While SC3 ROGS and BIU has been achieved at 6 of the 10 Central Section Stations, each still has varying amounts of physical works, assurance documentation and Asset Data still to be completed. CRL has agreed with the IMs that works can be completed after BIU transfer, but before Trial Operations. Agreements include the later submission of assurance documentation and the meeting of reduced requirements for upload of Asset Data into RfLI's database system (known as Maximo).

This will drive additional cost pressures by increasing prolongation costs.

Both Canary Wharf and Bond Street Stations have much physical work to complete but have experienced constrained access since ROGS transition in March 2021. The lack of underpinned and fully integrated schedules for completion at both stations, suggests further delays are possible. The start dates for the readiness countdowns to BIU have yet to be confirmed.

As mentioned above, the recent handover of Whitechapel station on 23 August 2021 brings the Stations handover count to seven. The Project Representative is right to point out the work activities that remain across the Stations, however, physical residual works post-handover are integrated into the T-minus countdown process to Trial Operations and contract completion. Each station has an agreed plan to meet respective Trial Operations requirements and

in the DCS1.2 schedule.

The Project Representative is correct to point out the physical works remaining at Bond Street and Canary Wharf stations compounded by access challenges as a result of the transition to a ROGS environment.

There is now an agreed integrated schedule for both Canary Wharf and Bond Street stations to support Trial Operations. Canary Wharf station has successfully commenced its entry into the T-minus process and are at T-10. Bond Street successfully moved through T-8 in week commencing 23 August 2021. Bringing into Use at Canary Wharf station has been confirmed as well as any testing to achieve SC2 milestone at Bond Street station.


Canary Wharf Station continues to generate more challenges for resolution before the start of Trial Operations. Progress towards the SC3 ROGS milestone has been hampered by continued discoveries of and non-compliant material/installation, and additional scope items have been identified that must be completed for SC3 ROGS. Issues have been found with fire systems, and concern remains that further works requiring long-lead items may be necessary, adding to the schedule pressure. An accelerated assurance process bespoke to Canary Wharf Station has not yet been agreed or implemented. CRL's mitigation is to mobilise resources from other parts of the Programme to support the preparation of assurance documentation. CRL's latest schedule date for BIU has slipped from , with to approval of the ACs driving the forecast; a

CRL acknowledges the Project Representative's concerns regarding Canary Wharf station. With that said, an integrated schedule has been devised and all relevant stakeholders are aligned with the goals and focus needed to deliver handover at Canary Wharf station.

revised date of has been presented to EPPR. We are concerned that this date will slip further, and that Canary Wharf Station delivery is moving towards the critical path for entry into Trial Operations.

Bond Street Station is lagging well behind the other stations and still has mechanical and electrical works to complete. A finalised delivery plan, assurance strategy, and integration scheme to complete the station to SC2 and BIU is required. CRL continues to maintain that Bond Street Station will achieve SC2 on the deterministic date of

An integrated programme is being finalised at Bond Street station from its SC2 milestone to Bringing into Use with a final configuration to be agreed by the Executive and RFL by 6 September 2021.



	Woolwich West Shaft was handed over to the IM at the end of July 2021; only the handover of Bond Street Station shaft remains, which is anticipated in August 2021.	The Project Representative is accurate in its comments regarding the handover status of Shafts across the Programme.
Assurance	Outstanding station assurance activities include the delivery of ACs, As-Built Drawings, O&M Manuals, H&S Files and Asset Data. Several review iterations of Asset Data are proving necessary to meet agreed standards, requiring resources to stay longer on the Programme. Completion of the O&M Manuals that require As-Built Drawings and ACs is proving time-consuming and frustrating and may pose a threat to start of Trial Operations.	CRL agrees with the Project Representative comments in the period. These are reported on a weekly basis through T-minus reviews and at PSSG.
	With the June/July 2021 Blockade completed, delays are occurring in the processing of the documentary evidence to support the assurance process. This is due to both resource constraints and timely processing of information from CRL's supply chain into its management system. This will necessitate further follow-up by CRL.	CRL concurs with the Project Representative's comment regarding the delays that have occurred in processing assurance evidence. This has been subject to management escalation.
	CRL continues to review the EOWLs that must be cleared ahead of Trial Operations and Passenger Service. Many of these are linked to the closure of Dependencies and the completion of Safety Justifications, and to the CESAC required for the start of Trial Operations. The data suggests that the burn-down of Dependencies is slowing and this may threaten	The closure of EOWLs is dependent on works being completed and subsequently, assurance evidence being made available. This is not a linear process but progress on achievement is reported through weekly management reviews. The status of EOWLs and what is preventing their closure has been subject to management review as part of the DCS1.2 and Trial Running Staged

Plan re-baseline.

timely completion of the assurance process.

Future Stages	Services on the GWML will be altered in the timetable changes to facilitate the implementation of Stage 5B. These are referred to as Stage 5A+ and Stage 5A++.	It is important to note that these services on the GWML are referred to as 'Stage 5A which is 'enhanced peak' and Stage 5A+ respectively.
	The opening of Stage 5B depends upon reliable performance of Stage 3 operations, the implementation of software configuration ELR200, and the completion of power upgrade work at Plumstead Depot. Software deployment is likely to require a window over the followed by ELR21X in risk assessment may indicate that additional15 weekend possessions on the Central Section after are necessary for bug fixes. CRL and RfLI will target Stage 5B opening in and this is expected to be reflected in DCS v1.2 as a deterministic date.	The opening of Stage 5B is dependent on the reliable performance of Stage 3 operations and the subsequent implementation of ELR200 and ELR 21X signalling software configuration.
	Software configuration ELR300 will be required to facilitate the end-to-end operation of Stage 5C services.	The content of ELR300 has not yet been confirmed, although the required functionality for end to end operations is intended for delivery in ELR200 and ELR210 for Stage 5B. ELR300 will be required for compatibility at the fringe with Network Rail's Stage 5C ETCS roll out on the GWML.
	MTREL will distribute the Stage 5B timetable to stakeholders for discussion. This will be followed by a timetable bid in early However, should CRL achieve Stage 3 opening	Stage 5B can be implemented at any point after Stage 3 reliability is proven and ELR200 and ELR210 is delivered. MTREL will

in May 2022 (the P50 date), there may not be sufficient time to evidence a reliable service and this may pose a threat to the approval for the opening date for Stage 5B.	distribute the Stage 5B timetable to stakeholders for discussion.
---	---