Transport For London

Projects and Planning Panel

Subject: Project Monitoring – Project Approvals

Date: 31 May 2012

1 Purpose and Decision Required

1.1 To inform the Panel of project authority given by the Commissioner and the Managing Director (MD) Finance in accordance with delegated authority under TfL's Standing Orders.

2 Background

- 2.1 The Commissioner (and in his absence, the MD Finance) has delegated authority to approve project authority on projects up to a value of £50m that contain less than £25m of unbudgeted expenditure.
- 2.2 The MD Finance approves project authority for projects under £25m that contain less than £10m of unbudgeted expenditure. Approval of authority for projects of less than £5m that contain less than £2m of unbudgeted expenditure is delegated to Chief Officers and not reported here.
- 2.3 The governance arrangements put in place following the acquisition of Tube Lines (Holdings) Limited require that the project authority on projects over £5m and up to £50m is granted by the Tube Lines (Holdings) Limited Board.

3 **Project Approvals by the Tube Lines (Holdings) Limited Board**

3.1 No project authorities have been approved since the meeting of the Tube Lines (Holdings) Limited Board held on 5 January 2012.

4 **Project Approvals by the Commissioner**

4.1 Since the meeting of the Finance and Policy Committee held on 1 March 2012, the Commissioner has approved one project authority. Further details of this project are set out in Appendix 1.

5 Project Approvals by the MD Finance

5.1 Since the meeting of the Finance and Policy Committee held on 1 March 2012, the MD Finance has approved project authority on seven projects. Further details of these projects are set out in Appendix 2.

6 Conclusion and Next Steps

6.1 Planned future requests, over the next 12 months, for project authority for projects with a value in excess of £5m are listed in Appendix 3. Where the projects have a value in excess of £50m and have not already received full approval from the Finance and Policy Committee, these requests will be submitted to the Finance and Policy Committee for consideration. The approval of projects with an estimated final cost below £50m will be reported to subsequent meetings of the Projects and Planning Panel.

7 Recommendation

7.1 The Panel is asked to note the paper.

8 Contact

8.1Contact:
Number:Stephen Critchley, Chief Finance Officer
020 7126 4871
StephenCritchley@tfl.gov.uk

Summary of projects approved by the Commissioner

SS-PJ049C/ S0000394 BC-PJ044C/ B0000414	Plant and Depot Development					
Financial Authority in Business Plan £58,749k		Previous Project Authority Granted £0k	Total Project Authority Granted £961k	Estimated Final Cost £49,301k		
Authority Approval						
Outputs and Schedule	replacent plant rec maintain The key requirent This will (a) Whole (b) Grind (c) Ballas (d) Mater (e) Depo	Initial project authority of £961k was granted following a Corporate Gate A review. Further authority will be sought at Gate B in March 2013. Undertake feasibility studies to determine the requirements for new and replacement track and engineering vehicles. The decisions made on plant requirements also have an impact on the depot requirements to maintain the plant. The key objective from the feasibility studies is to determine the requirements for track and engineering plant across the LU network. This will include: (a) Whole network signalling capability (b) Grinding vehicles (c) Ballast cleaning/tamping machinery (d) Materials transfer vehicles (e) Depot Infrastructure requirements User requirement specifications for the different potential developments.				

Summary of projects approved by the MD Finance

LR-PJ28C	DLR Infrastructure Capital Investment Programme – Financial Year 12/13					
Financial Authority in Business Plan £19,079k		Previous Project Authority Granted N/A	Authority Granted Authority Granted			
Authority Approval	Full project authority of £19,079k was granted.					
Outputs and Schedule	 The project authority covers the 2012/13 Docklands Light Railway (DLR) Infrastructure Capital Investment Programme. Throughout 2011/12 and looking forward into 2012/13, DLR has been focussed on the objective of delivering a reliable and resilient service during the Games, which is reflected in the proposed programme. In addition, regular infrastructure renewals projects from the closing of the Games through to the end of the financial year have also been included in the programme. Within the programme there are 98 projects of which 86 are already approved and in delivery or complete. 					

LU-PJ424C/ UIP1973	Deep Tube Programme					
Financial Authority in Business Plan £45,667k		Previous Project Authority Granted £3,573kTotal Project Authority Granted £5,475k		Estimated Final Cost £45,362k		
Authority Approval	Additional project authority of £1,902k was granted to maintain programme momentum before a CGAP Gate A+ review in May 2012.					
Outputs and Schedule			come definition stage o , to define programme	•		
	Further project authority for feasibility will be requested at the Finance and Policy Committee in July 2012, concluding with a single system option at Gate B in mid 2013.					
	This pha	ase of the project is due	e to complete in July 20)12.		

LU-PJ115C/ UIP8741	C/ Heathrow Terminals 1,2,3 Congestion Relief					
Financial Authority in Business Plan £19,432k		Previous Project Authority Granted £19,731k	Authority Granted Authority Granted			
Authority Approval	Additional project authority of £4,526k was granted following a Corporate Gate D review. £18,750k will be recovered from British Airport Authorities (BAA).					
Outputs and Schedule		nal project authority ha ow Terminals 1, 2 and	is been granted to com 3.	plete works at		
	The proposed scheme was to provide new, higher-capacity lifts between ticket hall and platforms plus a package of ambience works.					
	Works at Heathrow T123 are in various phases of completion and so in order to complete the physical works, additional funding over what is recoverable from BAA is now required.					
	The pro	oject is due to complete	e in August 2012.			

LU- PJ769C/UI P2150	Bromley By Bow Step Free Access				
Financial Authority in Business Plan £2,000k		Previous Project Authority Granted £0k	Total Project Authority Granted £710k	Estimated Final Cost £6,561k	
Authority Approval	Initial project authority of £710k was granted following a Corporate Gate B review. £3,750k will be recovered from London Borough of Tower Hamlets.				
Outputs and Schedule	Project authority has been granted to undertake intrusive surveys and commence design.				
	The project will introduce step free access to both platforms of the station together with moderate capacity enhancement through a widened gate line and a remodelling of the ticket hall.				
	The proj	ect is due to complete	in February 2015.		

ST-PJ351 Hammersmith Flyover Safety Measures - Phase 1					
Financial Authority in Business Plan £56,340k		Previous ProjectTotal ProjectAuthority GrantedAuthority Granted£4,700k£17,740k		Estimated Final Cost £17,740k	
Authority A	pproval	Additional project aut	nority of £13,040k was	granted.	
Outputs and Schedule	The Flyover was closed on 22 December, as intrusive inspection revealed previously unknown fully corroded pre-stressed tendons. The				
	Complet	ion is on target for Jun	e 2012.		

ST-PJ New NOx Abatement – Bus Retrofit Programme					
Financial Authority in Business Plan £10,000k		Previous ProjectTotal ProjectAuthority GrantedAuthority GrantedN/A£9,800k		Estimated Final Cost £9,800k	
Authority Ap	oproval	Full project authority of	of £9,800k was granted	l.	
Outputs and Schedule	and emissions in central London and are a major contributor to poor air				
	The proj	ect is due to complete	in April 2014.		

-

ST-PJ332 TLRN Capital Development Programme						
Financial Authority in Business Plan £14,400k		Previous Project Authority Granted N/ATotal Project Authority Granted £11,800kEstimated Cost £11,800k				
Authority Ap	rity Approval Project authority of £11,800k was granted following a Corporate Gate P review.					
Outputs and Schedule	The Transport for London Road Network (TLRN) Capital Development Programme is a portfolio of projects that align with, and contribute to, Mayoral and Surface Transport strategic objectives. It includes cycle parking, bus stop improvements, yellow box rationalisations and a number of individual improvement schemes. The project is due to complete in March 2013.					

Forward Approval Programme – May 2012 to April 2013

To enable an appropriate level of governance, processes are in place for the authorisation, control and reporting of projects.

Projects with a total value greater than £2m (unbudgeted) or £5m (budgeted) require authorisation by the MD Finance. The Corporate Gateway Approval Process (CGAP) sets the requirements for the review of these projects prior to approval.

Each gate applies 'challenges' to the project to assess whether it is in a suitable state to move through the gate. The Gate Review provides assurance that a project or programme is:

- deliverable it is likely to deliver the expected benefits within the declared cost/time/performance envelope;
- affordable the level of expenditure and financial risk involved is acceptable in light of TfL's overall financial position when set against other priorities; and
- value for money it provides the optimum combination of whole-life cost and quality (or fitness for purpose) to meet users' requirements.

Corporate Gates normally apply to a project at the following stages of their project lifecycles:

- Gate A Project commencement (compulsory gate);
- Gate B Single option selection*;
- Gate C Pre-tender;
- Gate D Contract award*;
- Gate E Project close (compulsory gate); and
- Gate P Programme review for annualised programmes of minor schemes.

All figures shown in the following tables are in accordance with the approved TfL Business Plan unless otherwise indicated.

* If there is more than two years between gates, projects will be reviewed again at an interim point, e.g. Gate B+ or Gate D+.

Projects to be submitted to the TfL Board over £100M

Current Project Authority £m	Expected Cumulative Authority Sought £m	Estimated Final Cost £m	CGAP Gate	Proposed Board Date		
23.0	TBC	TBC	В	Mar-13		
13.6	TBC	625.0	С	Jul-13		
Corporate						
0.0	TBC	TBC	Α	Dec-12		
2.4	TBC	307.0	A+/B	Jan-13		
	Project Authority £m 23.0 13.6 0.0	Current Project Authority £mCumulative Authority Sought £m23.0TBC13.6TBC0.0TBC	Current Project Authority £mCumulative Authority Sought £mEstimated Final Cost £m23.0TBCTBC13.6TBC625.00.0TBCTBC	Current Project Authority £mCumulative Authority Sought £mEstimated Final Cost £mCGAP 		

<u>Notes</u>

TBC: The amount to be approved at the gate will be confirmed closer to the approval date.

Projects to be submitted to the Finance and Policy Committee (FPC) between £50M and £100M

Project Title	Current Project Authority £m	Expected Cumulative Authority Sought £m	Estimated Final Cost £m	CGAP Gate	Proposed FPC Date	
Rail and Underground						
Deep Tube Programme	5.5	23.0	TBC	A+	Jul-12	
Bank Station new control room and Walbrook Square	58.2	TBC	73.7	С	Oct-12	
Surface						
A4 Hammersmith Flyover Phase 2 and other structures	0.0	TBC	TBC	А	Jul-12	
Corporate						
Future ticketing phases 3 and 4 and 5	66.0	TBC	TBC	В	Oct-12	

<u>Notes</u>

TBC: The amount to be approved at the gate will be confirmed closer to the approval date.

Projects to be approved by the Commissioner between £25M and £50M

Project Title	Current Project Authority £m	Expected Cumulative Authority Sought £m	Estimated Final Cost £m	CGAP Gate	Proposed Approval Date	
Rail and Underground						
Vauxhall Station Capacity and SFA	0.3	40.0	40.0	В	Jul-12	
SSR Major Power Works (Signalling) (Package 1)	48.0	N/A	48.0	D	Sep-12	
Baker Street Station Refurbishment and overall station programme	3.7	TBC	31.5	В	Sep-12	
Track Plant Programme	0.0	TBC	49.3	Р	Mar-13	
Surface Transport						
Safety Camera Replacement Programme	27.2	N/A	27.2	B/C	Jul-12	
Cycle Hire Phases 2 and 3	20.0	60.0	60.0	D+/D	Sep-12	

TBC: The amount to be approved at the gate will be confirmed closer to the approval date. N/A: Not Applicable, as no further authority is to be sought.

Projects to be approved by the MD Finance under £25M

Project Title	Current Project Authority £m	Expected Cumulative Authority Sought £m	Estimated Final Cost £m	CGAP Gate	Proposed Approval Date	
Rail and Underground				_		
Power SCADA	0.2	TBC	24.8	Α	Jun-12	
Operational Support System (OSS)	0.0	6.0	6.0	В	Jun-12	
Finsbury Park Capacity and SFA	12.8	N/A	12.8	В	Jul-12	
Chancery Lane Station Refurbishment	0.0	6.6	6.6	В	Jul-12	
Embankment Station Refurbishment	0.0	10.6	10.6	В	Jul-12	
Power Sourcing	0.0	7.0	7.0	В	Sep-12	
Surface Transport						
Systems Relocation	24.2	N/A	24.1	D+	Jul-12	
Split Cycle Offset Optimisation Technique (SCOOT)	27.4	N/A	21.9	D+	Jul-12	
21 st Century Traffic Signal Communications	16.0	TBC	TBC	Var	Jul-12	
10 Cycle Super Highways – Tranche 2*	105.6	N/A	105.6	С	Nov-12	
Corporate						
Service Stabilisation High Value	8.0	N/A	20.0	Р	Feb-13	

<u>Notes</u>

* The full cost of the projects (£145m) was authorised by the Board in October 2009. Approval of individual phases is being provided by the MD Finance through the Corporate Gateway Approval Process (CGAP). Figures shown are cumulative authorities for all routes.

TBC: The amount to be approved at the gate will be confirmed closer to the approval date. N/A: Not Applicable, as no further authority is to be sought.

Interim Gate (D+/P) Project Close reviews to be submitted to the PPP

Project Title	Current Project Authority £m	Expected Cumulative Authority Sought £m	Estimated Final Cost £m	CGAP Gate	Proposed Approval Date		
Rail and Underground							
Victoria Station Upgrade	661.2	N/A	598.5	D+	Jul-12		
Track BCV/SSR programme 2011/12	124.1	N/A	124.1	Р	Jul-12		
Bond Street Station Upgrade	293.4	N/A	285.2	D+	Oct-12		
SUP-S7 Infrastructure	TBC	N/A	TBC	D+	Oct-12		
SUP-Rolling Stock	1,837.0	N/A	1,828.0	D+	Nov-12*		
Paddington Station Upgrade	62.9	N/A	62.9	D+	Dec-12		
Victoria Line Upgrade	990.7	N/A	973.9	D+	Jan-13		
SUP-ATC*	981.7	N/A	981.7	D+	Mar-13		
Track BCV/SSR programme 2012/13	124.1	N/A	124.1	Р	Mar-13		
Corporate							
Future ticketing Phase 2	72.7	N/A	72.7	D+	Oct-12		

<u>Notes</u>

* Subject to coordination with IIPAG interim review programme.

N/A: Not Applicable, as no further authority is to be sought.

Gate E Project Close reviews to be submitted to the PPP over £100M

Project Title	Current Project Authority (£m)	Estimated Final Cost (£m)	Proposed Approval Date
Rail and Underground			
Connect Enabling	260.0	260.0	Jul-12
Major Power Works (Victoria Line Upgrade)	142.8	141.7	Jul-12
SUP ELLCCR	»	»	Sep-12
East London Line Extension	1,044.3	1,018.9	Oct-12
SUP-S8 Infrastructure	»	»	Jan-13
Stratford International DLR Extension	188.9	180.5	Mar-13
North London Railway Infrastructure Project	252.0	252.0	TBC
Tube Lines			
Jubilee Line Upgrade	»	»	Sep-12

<u>Notes</u>

» Costs are excluded for reasons of commercial confidentiality.

Project Title	Current Project Authority (£m)	Estimated Final Cost (£m)	Proposed Approval Date
Rail and Underground			2010
DLR 3 Car New Vehicles	43.8	43.8	May-12
Green Park Station Upgrade	80.8	47.9	Sep-12
Beckton Depot Offices	21.2	21.2	Oct-12
Earl's Court Lifts 3 and 4 Replacement	5.0	5.0	Oct-12
Future ticketing Phase 1	72.7	72.7	Oct-12
92TS Bogie Replacement and Gearbox Repair	64.7	64.7	Oct-12
Cable Car	62.6	62.6	Jan-13
Paddington Station Upgrade	62.9	62.9	Apr-13
Surface Transport			
Cycle Hire Phase 1	81.7	77.0	Jun-12
Congestion Performance Network Improvement Programme	8.7	7.3	Jun-12
Olympic Cycle and Walking Routes	9.9	9.3	Jun-12
A406 Bounds Green	52.7	52.7	Jul-12
Dial a Ride Renewal	10.0	10.0	Jul-12
Hydrogen Transport Programme	19.7	19.7	Sep-12
Energy Efficient Lighting – Central Management	7.6	7.6	Sep-12
10 Cycle Super Highways – Phase 1	21.4	21.4	Sep-12
New Bus for London	11.1	11.1	Oct-12

Gate E Project Close reviews to be approved by the MD Finance