

# Northern Line Extension Kennington Green Community Liaison Group 23.03.15









### **Summary Update**



- Enabling works at all four sites, including Kennington Green have started
- Main works due to start during 2015 following approval of Code of Construction Practice Part Bs (CoCP B)
- Ongoing engagement with third parties





### **NLE Project Draft timetable**

Year	Key milestones
2014	Transport and Works Act Order decision, Design & Build contract signed
2015	Agreement on Code of Construction Practice Part B, Start of main works at all sites
2016	Launch of Tunnel Boring Machines
2017	Completion of tunnelling
2018	Fit out of new stations, Kennington shafts complete inc reinstatement, work at Kennington station complete
2019	Testing, commissioning, trial operations
2020	NLE complete and in service



### **Kennington Green Update**



Period	Key milestones
Feb – Jun 15	Site Clearance and site set up
	Montford Place support site set up
	Temporary Fencing installed at Kennington Green
	Completion of installation of new power supply
	Archaeological Surveys
	Tree Lopping/Removal / Protection works
	Bus lane suspension at Kennington Green
	Utility Service Diversions by BT, Virgin, Gas and Water
	UXO Probing Kennington (Unexploded Ordnance) Radar detection
	from ground level
	Installation of permanent hoarding to be completed



### **Ground Investigation**



- The NLE team is approaching completion of what is called concept design
- Ground conditions for tunnelling predominantly London Clay. An ideal tunnelling medium
- Groundwater/ step plate junction within a full face of impermeable London Clay
- Requirements for additional boreholes is being reviewed
- Arrangement for archaeological works are being progressed
- Update on design proposals replacing the need for compensation grouting



### **Preliminary Settlement Contours**



Kennington Green





### **Defect Surveys**



- Defect Surveys to be undertaken by a qualified chartered building surveyor or engineer on properties predicted to experience 1mm or more settlement as per LU standards
- Defect Surveys around shafts commence in June to ensure that the surveys are undertaken within 6 months of piling works programmed for August 2015
- Defect Surveys in areas of Spray Concrete Lining (SCL) works and Step Plate Junctions to be undertaken at a later date in advance of construction (second half of 2016 and first half of 2017)



### **Defect Surveys**



- A minimum of 4 weeks notice will be given to building owners prior to the defect survey being carried out
- Where necessary a second survey will be undertaken to establish the difference between the two assessments
- There will be a written and photographic record and a copy will be available to the property owner



### **Settlement Deeds**



- TfL has started contacting properties via letter about settlement deeds
- Settlement deeds to be offered to property owners where the property falls within the NLE Limits of Deviation
- A further letter with a Frequently Asked Questions document is being sent out



### **Measuring & Monitoring**


- Outline design for monitoring completed January 2015
- Consultants working on the detailed monitoring scope
- Monitoring tender package to be awarded end of March
- Monitoring installation to begin May-June 2015
- Minimum of 4 weeks notice will be given to building owners prior to the installation of any monitoring equipment to buildings
- Envisaged that the monitoring equipment will comprise BRE (building research establishment) studs (structure levelling studs) and 3D geodetic prisms, see next slides



# **Monitoring techniques Buildings – Real time data:**



### 3D geodetic prisms





**Automatic Total Station (ATS)** 

**Prisms** 

ATS: an electrical/optical instrument used in modern building construction to measure slope distances from the instrument to a particular point.



# **Monitoring techniques Buildings – Manual data:**



**BRE** studs (structure levelling studs)





### **Code of Construction Part B**



- CoCP B have been updated with comments from December drop in sessions as appropriate
- Individual response to feedback to be sent imminently
- CoCP B submitted to London Borough of Lambeth for discharge of planning condition in January 2015.
- Awaiting approval
- Saturdays quiet working hour, 0800 to 0900 agreed with Lambeth






### **Construction Noise Assessment**

- Enabling works have been assessed using the NLE construction noise and vibration mitigation scheme and no properties were found to be above the threshold for secondary glazing or temporary re-house
- Noise modelling is being updated from the Environmental Statement, to include more detailed construction methodologies and mitigation measures for the duration of the scheme
- Predictions will be reviewed on a 6 monthly basis to capture any design changes
- Best Practicable Means will be applied to mitigate noise at source



## Acoustic Enclosure Kennington Green








### **Hoardings at Kennington Green**








### **KG Traffic Management Plans**





- Traffic coming out of KG is only turning left
- Kennington Road reduced to two lanes at Kennington Green
- Pedestrian access routes are under review
- Montford Place access restricted



# NLE Complaints / Enquiries Summary



Complaints received from January 15 – March 15

Date	Organisati on	Address	Details of complaint	Response	
08/01/2015	Resident	Kennington Road	Reported wrong tree removal notifications at Kennington Green	Lambeth is dealing with the mistake at Lambeth and referred to the tree officer at Lambeth. Notification removed from incorrect tree.	
16/01/2015	Resident	Imperial Court	Noise and nuisance near her property	Not related to our works, Chivas. Dealt within 24h. Though her init contact was December 2014 Meeting held with resident and representative. Resident satisfied with outcomes.	
26/01/2015	Resident	Kennington Road	Plants outside the green being removed.	The plants were removed by LBL and with no possibility of being reinstalled	
22/01/2015	Resident	imbenai Coun	Hoardings around the Montford Place site	Two visits have been held with resident and solutions are being investigated.	
13/02/2015	Resident	Kennington Road	Complaint about the relocation closure of the Post box by the Green	The post box have been relocated to a nearby location. Resident was satisfied with how the complaint was dealt with	
24/02/2015	Resident	Ravensdon Street	Enquiry about grouting, defect surveys and deeds and date of CLG clashing with residents association meeting	Email was sent to resident addressing her enquiry. She was satisfied with response	
06/03/2015	Resident	Kennington Road	Enquiry about a broken bollard outside Kennington Road	The bollard was reinstated within 1 days. Traffic Management in pace	



# NLE Complaints / Enquiries Summary



Complaints received from January 15 – March 15


Date	Organisati on	Address	Details of complaint	Response	
09/03/2015	Resident	Monttord Place	Complaint about vehicle exit safety at Kennington Green	' INDITION STOLING THE TENCING WAS TEMOVED TO IMPROVE VISIBILITY	
17/03/2015	Resident	Montford Place	ehicle passing at Montford Place Visit to resident and brief to subcontractor to avoid future occurrence		Closed
17/03/2015	Resident	Kennington Rd		First report unable to clarify whether NLE was responsible for the works, second report confirmed and subcontractor has been rebriefed and made aware of CoCP B requirements.	Open
17/03/2015	Residents		l	es An arboricultural specialist has been instructed to carry out an assessment.	
March 2015	Residents	Route Wide	· ·		



### **Updates and newsletters**



- Updated activity notification were sent to residents on February 12 and March 6 2015
- An updated monthly activity is to be sent out end of March.
- NLE quarterly Newsletter delivered March 2015



Transport for London



#### Northern line extension

March 2015

#### Boosting jobs in the local economy



Careers expo at South Bank University

The Northern line extension will support the regeneration of Vauxhall, Nine Elms and Battersea and help create up to 25,000 jobs and 18,000 homes.

Local jobs and apprenticeships are a key priority. We have spoken with local authorities, job brokerages and our supply chain to staff the construction of the Northern line extension. The project will support around 1,000 jobs and 50 apprenticeships. Our contractor Ferrovial Agroman Laing O'Rouke (FLO) will have a team of around 500 people at the busiest period of construction.

We recently attended a careers expo at South Bank University where Wandsworth and Lambeth school and college students were able to find out about career opportunities and apprenticeships. We also attended a similar event for students in Southwark and Lambeth at Goldsmith's University of London.

MAYOR OF LONDON





### **Consents**



Approvals granted		
Planning Condition 5 - removal of trees at Kennington Green and Kennington Park	L B Lambeth	Granted February 2014
Nine Elms Section 61 Consent (Control of Pollution Act – noise and vibration)	L B Wandsworth	Granted February 2014
Battersea Section 61 Consent (Control of Pollution Act – noise and vibration)	L B Wandsworth	Granted February 2014
Current applications under determination		
All sites – application to discharge planning condition 10 - Archaeology	LB Lambeth and S LB Wandsworth	submitted February 2015
All sites – application to discharge planning condition 7 – CoCP pt B	LB Lambeth and S LB Wandsworth	ubmitted January 2015
Kennington Park, Kennington Green – applications for a Section 61 consent under the Control of Pollution Act - the minimisation of construction noise and vibration	LB Lambeth S	ubmitted March 2015



### **Consents (continued)**



LB Southwark	Submitted January 2015
L B Lambeth	Submitted January 2015
LB Lambeth and LB Wandsworth	Submitted February 2015
Marine Management Organisation	Submitted March 2015
EA, PLA	Planned be submitted March 2015
LB Southwark	Planned be submitted early 2015 (direct by TfL)
LB Lambeth	Planned be submitted March 2015
	L B Lambeth  LB Lambeth and LB Wandsworth  Marine Management Organisation  EA, PLA  LB Southwark



### Jobs and apprenticeships



#### TfL's existing programmes

 Skills & Employment Strategy, Delivery Plan for Schools and Young People

#### **Employment/Skills/Diversity on the NLE programme**

- FLO is working in partnership with TfL and the local authorities including the Nine Elms Vauxhall Strategy Board Employment, Training & Business Charter, Wandsworth Chamber of Commerce and Nine Elms Supply Chain
- Make sure employment/training opportunities are advertised within the job opportunity/brokerage schemes operated by Southwark, Lambeth & Wandsworth councils
- Encourage job starts for workless people in London, placement & taster positions, apprenticeships, skills development for staff, engagement with schools
- A Strategic Labour Needs and Training Plan is being developed with Local Authorities



### **Jobs and Business Opportunities**



- FLO attended a
   Lambeth organised
   "How to be the best bet for buyers" event
- 19 February 2015 at the Kia Oval
- This was to present opportunities at the NLE and procedures on how to enter for tender packages
- Small and medium businesses had the opportunity to meet with major contractors





To confirm your attendance please email info@slpn.org.uk

with company and attendee/s names



### **Skills and Youth Engagement**



#### Careers Expo for students 4-5 March, at Goldsmith University









- Co-ordinated by Southwark Council.
- Hosted at Goldsmith University NLE in attendance at the event.
- More than 150 students attended NLE workshop.
- Encourage young people to consider construction as professional option.
- Promote the NLE benefits and awareness amongst young people.



### **Community engagement strategy**



- Draft Strategy discussed at the June July cycle of CLG's
- Core CLG received all comments made
- Strategy and site specific engagement forecast tabled
- Southwark Career Expo March 2015.
- 6 months look ahead includes:
- Preparation and approval of a SLNT Plan.
- Preparation and approval of Youth and School Engagement Plan
- Preparation and approval of a Arts and Culture Strategy
- Activities around all four sites to ensure communication and engagement: Drop in sessions / Visits / Events / School Liaison





### Thank you

