



# Northern Line Extension PROGRESS UPDATE

## September to November 2019

## **NLE Kennington Park**

Thank you for your patience whilst we continue with the Northern Line Extension (NLE) works near you. We would like to update you on where we are and what is planned over the next three months.

### What has been completed?

The concrete break-out works to remove the foundations around the perimeter of the basement were successfully completed mid-September. This facilitated the installation of the waterproof membrane to ensure the structure remains watertight.

The reinforced concrete works to create the internal rooms in the basement and the head house are now also complete. (See fig. 1 below). The mechanical and electrical fit-out phase of works is ongoing.

The team have now created 75% of the walls and internal rooms (blockwork). These will house the mechanical and electrical (M&E) equipment required to operate the new railway. Please see fig. 2 below.



Fig.1 Head house structure complete



Fig. 2 Blockwork and internal rooms over 75% complete

#### What is planned?

In early October preparatory utility works will be carried out to install connections to the shaft. This will involve local excavations and traffic management at Kennington Park Place. Further details will follow nearer the time and any parking restrictions will be notified by the London Borough of Lambeth.

Our core working hours are **Mondays to Fridays o8:00 to 18:00** and **Saturdays o8:00 to 13:00** with quiet maintenance allowed between **13:00 and 18:00**. **Tunnel fit out works take place 24/7**.