

Northern Line Extension

PROGRESS UPDATE

September-November 2019

Kennington Green

Thank you for your patience whilst we continue with the Northern Line Extension (NLE) works near you. We would like to update you on where we are and what is planned over the next three months.

What has been completed?

Within the basement of the Kennington Green site, all block work to create the partition walls is now complete as well as the installation of cabling throughout the tunnels from Kennington to Battersea, where the Northern Line Extension will terminate. (See fig. 1 below). 'Screeding' works have also concluded which involves applying the final finish to the flooring.

Works have begun to excavate around the perimeter of the basement forming a small trench as detailed in September's Activity Notification. This is to facilitate the installation of a waterproof membrane to ensure the structure is watertight.

As you may have noticed, preparatory utility works have begun along Montford Place leading into Kennington Road. Sections of the road have been dug by UKPN, in conjunction with the London Borough of Lambeth to provide supplies to the nearby Berkeley Homes development and subsequently the NLE head house ventilation shaft. These works have been coordinated to minimise impact and are expected to complete within four weeks.



Fig.1 View from the bottom of the shaft showing internal rooms, cabling and the tunnel path

What is planned?

Specialist contractors are now on board and will continue with the 'fit out' works including installation of mechanical and electrical equipment. The installation of the brickwork façade of the head house is due to be installed in late October/early November.

Our core working hours are **Mondays to Fridays 08:00 to 18:00** and **Saturdays 08:00 to 13:00** with quiet maintenance allowed between **13:00 and 18:00**. Tunnel fit out works take place **24/7**.