

Northern Line Extension

BI-MONTHLY UPDATE

November-December 2017

Nine Elms

Thank you for your patience whilst we continue with the Northern Line Extension (NLE) works near you. We would like to update you on where we are and what is planned for the next couple of months at the Nine Elms site.

What has been completed:

Over the last two months the north and southbound Tunnel Boring Machines passed safely through the Nine Elms station box while we continued with construction overhead.

Over the last two months we have been continuing with construction on the Nine Elms station, this included completing construction works at basement level -1 and excavation works at basement level -2 in early November. We also commenced with the construction of reinforced concrete beams, columns and the base slab placed at basement level -2, this will eventually make up the back of house as part of the final Nine Elms station.



Above – excavation within the station box to basement level -2

Please see overleaf

FLO-N203-2360000-COM-NTF-00013 ver 8.0

nle@tfl.gov.uk

0343 222 2424

tfl.gov.uk/northern-line-extension

What is planned:

Over the next two months, we will continue with the construction works at basement level -2 which are mentioned above, the supporting columns between basement levels -2 and -1 and the installation of pre-cast beams and the construction of slabs. Due to the tight footprint of the worksite, we have used prefabricated materials where possible, that are constructed away from the worksite to reduce noise on site.

We will also begin excavation works from basement level -2 to level -4, which will eventually form the track level for the final station.

Our shoulder hours remain extended to allow us to remove excavated material between **07:00** and **08:00** and **18:00** to **19:00** Mondays to Fridays and from **13:00** to **18:00** on Saturdays. These extended hours are to provide the flexibility to load and dispatch excavated material being removed from basement level -2 as we construct the Nine Elms station. This will also enable us to carry out excavation and concrete works during these extended hours.



Above – basement level – 1 of the station box

Our core working hours are **Mondays to Fridays 08:00 to 18:00** and **Saturdays 08:00 to 13:00** with quiet maintenance allowed between 13:00 and 18:00.

If you have any concerns or queries, please contact us at nle@tfl.gov.uk
or call our 24/7 Helpline on

0343 222 2424 (Option 1)