

Northern Line Extension
Kennington Park
Community Liaison Group
15 Jan 2017

Delivering the Northern line extension with











Summary Update Oct '17- Jan '18



Rail replacement and new junction installed at the Step plate Junction tunnels completed over Christmas 2017

Tunnel Boring
Machines
removed from the
site





Kennington Park Step Plate Junction (SPJ) Christmas Works













Kennington Park Step Plate Junction (SPJ) Christmas Works







Kennington Park







Kennington Park Plans 2018 – Upcoming



Tunnel track foundation Dec '17 to April '18





Cross passages construction
 Mid Feb – May '18



Kennington Park Plans 2018 – Further Ahead





- Acoustic enclosure removal:July August 2018
- Removal of concrete slab over the site and excavation of main basement: August – September

Construction of basement
 structure: September – May 19



Kennington sites logistics

flo

- We continue to Work Related Road Risk (WRRR) driver training awareness for vulnerable road users, IE cyclists.
- 100% WRRR compliant.
- Once abnormal deliveries have been authorised by the metropolitan police we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.
- Jan 2018 to March 2018 average of 120 vehicles week.
- Mainly concrete trucks to supply the track foundation
- June onwards will be mainly lorries removing spoil and earth. Approx 60 per day.




www.havebike.co.ul

Environmental Monitoring Locations

FERROVIAL AGROMAN LAING O'ROURKE JV

Monitoring stations and sensitive receptors










Kennington Park Monitoring Oct 17 – Jan 18

Core Hours – Average Measured Levels









Environmental Monitoring Locations

Glass slides locations







UNATTENDED DUST MONITORING POSITION (GLASS SIDE)




Monitoring Oct '17 – Jan '18

Passive Air Quality monitoring – Glass Slides



NLE - Kennington Park - Fortnightly Passive AQ monitoring (glass slides)






Kennington Park Monitoring Oct '17 – Jan '18

FERROVIAL AGROMAN LAING O'ROURKE JV

Unattended dust monitoring






Kennington sites complaints and

enquiries



- 15 complaints since end of June'17 related to both Kennington sites
- 44 enquiries and observations
- 9/15 are related to noise and vibration
- Rest property damage / lighting / consultation and traffic management
- 99% resolved
- Cases are shared with Local Authorities





NLE Skills and Employment

- SLNT target for duration of whole project has been achieved
- SLNT 'Back to work' target for Year 3 achieved (28/10)
- Sacred Heart Catholic School Year 7 Students visited Battersea Site
- 2 NLE 'Route to Work' placements from Peabody / Women into Construction have been employed full time on the NLE – as a Junior Engineer and Trainee Cost Clerk
- NLE received a shortlist award at TFL supplier award ceremony for "Best scheme for increasing those underrepresented in the workplace"
- Award received from 'BEST' Wandsworth for our engagement with local schools and work experience program
- Working with local councils to plan school engagement and career fair events for 2018









Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Drop In sessions
- Please visit:

https://tfl.gov.uk/northern-line-extension

