



FERROVIAL AGROMAN
LAING O'ROURKE JV

Northern Line Extension

Kennington Park

Community Liaison Group

27 04 2017

Delivering the Northern line extension with

ferrovial
agroman




MAYOR OF LONDON



Kennington Park Jan 2017 – Apr 2017

- Completion of 9.5m step excavation
- Commencement of 6.5m step excavation and ring erection




Kennington Park Jan 2017 – Apr 2017




Installation of a ring erector and manual installation of Spherical Graphite Iron (SGI) rings

Kennington Park Step Plate Junction (SPJ)

- Finish timber headings on the 9,5m May '17
- Completion 6,5m SPJ May'17
- Completion 9,5m step plate junction June '17
- Completion SPJ including headwall Jun-Jul '17
- 52h Possessions Sept '17



SGI ring installation





Headwall construction

Kennington 2017 possessions

- Possessions for delivery of NLE Track works to tie into Kennington Loop are planned for:
 - **3 x 52h weekend possessions**
 - 16-17 Sep '17
 - 30 Sep- 1Oct '17
 - 10-12 Nov '17
 - **10-day Christmas '17 blockade**
 - 23 Dec '17 - 1 Jan '18

*All closures subject to change if LU need to operate a service or if an emergency occurs



Kennington Park look ahead



FERROVIAL AGROMAN
LAING O'ROURKE JV



Kennington sites Logistics



FERROVIAL AGROMAN
LAING O'ROURKE JV

Lorry movements significantly reduced from Jan 17


Cleaning of the road McGovern road sweepers 4 times a week the Montford/Kennington sites, but we can call the sweepers out on request.

We continue to Work Related Road Risk driver training awareness for vulnerable road users, IE cyclists.

WRRR auditing deliveries, where all wagons on site were randomly inspected, concluding all wagons on site were 100% compliant.

Abnormal deliveries – We (FLO) advise all deliveries requesting to deliver abnormal loads to the NLE to alert the metropolitan police, as this will aid in reducing congestion and ensure the safety of the delivery to its destination.

Similarly, once the metropolitan police have authorised the delivery, we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.




Monitoring Jan – Apr 2017

Environmental Monitoring



FERROVIAL AGROMAN
LAING O'ROURKE JV




NOISE - During these three months of monitoring there were no noise triggers associated with the Kennington Park worksite. Noise values have been within the Section 61 predictions.


Regarding night time triggers, there were 3 times where the level exceeded the agreed thresholds. Two of them were not be able to identify the source of the exceedance but site diary is reviewed for this cases and no abnormal activities were recorded. The last trigger was related to a noise coming from a speed bump in close vicinity.

No noise complaints were received in the reporting period.

VIBRATION - Vibration monitoring above the step plate junction works has not picked up any significant levels of ground borne noise.



Environmental Monitoring Locations





Complaints/Enquiries Summary



FERROVIAL AGROMAN
LAING O'ROURKE JV

- 65 enquiries / complaints since Jan '17 related to Kennington
- 35 of those related to defect surveys / settlement deed / GVD vesting
- 8/65 related to noise or vibration. All resolved.
- 6/65 are active
- 1 case long standing as special case
- Cases are shared with Local Authorities



Your Feedback / complaints




FERROVIAL AGROMAN
LAING O'ROURKE JV

Feedback	Action
Cracks and sticking doors process	One to one visits to affected properties are organised regularly . Reimbursement for repairs is on-going
Vinyl at Kennington Green	Installation booked for 27 April
Proactive engagement ahead of works	Letter drop and door knocking to future impact properties / Stakeholder day organised in February at Battersea station.
Stakeholder Visit for residents	A session was held at Battersea Station Feb 9 th
Special cases are being dealt with discretionaly	Properties exceptionally affected by the works are being dealt with on a one by one basis
Activities to involve the community	We organised a full week of activities including stakeholders like Bee Urban, Tree planting at Kennington park, university students



NLE Engagement Opportunities

- CLG meetings
- One to one meetings
- Drop in sessions
- School and Youth Engagement
- Stakeholder Activities
- LEAP group meetings
- Cycling safety Events



NLE Skills and Employment



FERROVIAL AGROMAN
LAING O'ROURKE JV

Performance Against Targets		Priority Output	Overall Target	Year 2 Target	Year 2 Actual	Year 2 actual as SLNT Points	SLNT value equals	Total SLNT Value Target over project lifetime
SLNT Activity Area (TfL reporting)	Breakdown							
Apprenticeships		Y	86	12	20	20	1	86
Apprentices Job Start (FTE)		Y	56	4	12			
	Starts							
	Ongoing							
	Completions							
Workless Apprentice Job Start (FTE)		Y			4			
	Starts							
	Ongoing							
	Completions							
Apprentice Start (Existing Staff)		Y	30	8	4			
	Starts							
	Ongoing							
	Completions							
Worklessness		Y	41	6	57	57	1	41
Workless Job Start (FTE)		Y			56			
Workless Graduate Job Start (FTE)		Y			1			
Educational/Career Support			935	210	713.85	35.6925	20	46.75
Placement Positions (Days)			600	145	678			
	HE Work Placements (Under/graduates)		400	100	578			
	Work Experience (students in education: School/College)		70	15	53			
	Work Experience (Pre-employment and other pathways)		130	30	43			
School Engagement (Days)			335	65	35.85			
	School Activities (resource days)		25	7	21.25			
	Curriculum support events (Careers fairs)		75	15	0.75			
	Site Visits- Schools		60	10	1.25			
	Site Visits- Further Education		25	3				
	Site Visits- Higher Education							
Job Creation							1	
Job Start (non-workless) (FTE)								
Total								173.75
As SLNT Points						112.6925		
Total SLNT point achieved over lifetime of project so far			154.8675					

- Between Feb 17 and Mar 17 we had a contract amendment to our Works Information, which means we now report our SLNT achievements to the client in a different way.
- Definitions for Targets still the same as before:
 - Apprentices qualify for 1 SLNT point when they begin, each year they're on the project and complete their apprenticeships.
 - Workless ness is counted once the person passes their 26 week retention date on the project.
- Target for Year 2 (Apr 2016-Mar 2017) was 28.5 SLNT points, we achieved 112.7
- FLO to support 3 of TfL & Peabody Pre-apprenticeship Pilot Scheme participants for work experience on the NLE this summer
- Wandsworth Prison in discussions around training HMPW can provide to soon to be released offenders so we can try and equip them with the skills they need to work on an infrastructure project and begin a rehabilitation programme.



Ways to contact us

- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email nle@tfl.gov.uk
- Drop In sessions
- Please visit:

<https://tfl.gov.uk/northern-line-extension>